

Bldg	SU	Project	\$Est (000)	Funds	Start	Complete	Resp	PM1	PM2	QA	CS	Apr-13	May-13	Jun-13	Jul-13	Aug-13	Sep-13	Oct-13	Nov-13	Dec-13	Jan-14	Feb-14	Mar-14
Infra		Traffic lighting synchronization	550	Other	carry over	Feb-13	JLB	WBL	WBL	HRC	DKM	C	C	C	C	C	PL	CO					
Housing		New Housing Phase 2	56,153	SUSSI	carry over	Jul-14	SUSSI	SUSSI	SUSSI	SUSSI	SUSSI	C	C	C	C	C	C	C	C	C	C	C	C
Horton		Basement bathroom renovations	30	E&G	Feb-13	Aug-13	JLB	WBL	WBL	HRC	DKM	B	C	C	C	C	PL	CO					
Water		Paint water tower	500	INFRA	May-13	Aug-13	SU	WBL	WBL	HRC	DKM	C	C	C	C	C	PL	CO					
Martin House		Soffit and Paint	23	E&G	May-13	Jun-13	SU	JLB	WBL	HRC	DKM	B	C	C	C	PL	CO						
Pavements		Reed staff parking lot	60	E&G	May-13	Jun-13	SU	JLB	WBL	HRC	DKM	B	C	C	C	PL	CO						
FSC		Replace roof	472	E&G	May-13	Aug-13	SU	WBL	WBL	HRC	DKM	B	C	C	C	C	PL	CO					
Heiges		Carpet coaches offices	9	E&G	May-13	May-13	SU	RJK	RJK	RJK	PR	PR	C	C	C	C							
Athletics		Restripe track	NA		Jul-13	Jul-13	SU	WBL	WBL	HRC	NA			C	C	C							
Henderson		Ladies locker room floor	25	E&G	Jun-13	Jun-13	SU	WBL	WBL	HRC	PR	PR	C	C	C								
Heiges		Men's locker room base removal	5	E&G	Jun-13	Jul-13	SU	WBL	WBL	HRC	PR	PR	C	C	C								
Grove		Replace classroom blinds	TBD	E&G	Jun-13	Aug-13	SU	RJK	RJK	RJK	PR	PR	C	C	C								
Wright		Carpet first floor for ASP	16	E&G	Jun-13	Jun-13	SU	RJK	RJK	RJK	PR	PR	ACM	C	C								
Huber		Improve Room 215 ventilation	6	E&G	Jun-13	Jun-13	SU	WBL	WBL	HRC	PR	PR	C	C	C								
Pavements		Repair Old Main Drive & Parking	110	E&G	Jun-13	Aug-13	SU	JLB	WBL	HRC	DKM	B	B	C	C	C	PL	CO					
McLean 2		Replace Wellness ceiling for sound	3	E&G	Jun-13	Jul-13	SU	WBL	WBL	SHOPS	PR			C	C	C							
CUB		Replace roof	35	StuAssoc	Jul-13	Aug-13	SU	WBL	WBL	HRC	DKM	B		C	C	C	PL	CO					
Athletics		Reroof dugouts	20	KEY93	Jun-13	Aug-13	SU	WBL	WBL	SHOPS	PR			PR	C	C							
Dauphin		Install heating system above lounge	30	E&G	Jul-13	Jul-13	SU	WBL	WBL	HRC	PR	D	D	PR	C	C							
Grove		Room 202 carpet	8	E&G	Jul-13	Aug-13	SU	RJK	RJK	RJK	PR	PR		C	C	C							
Wright		Replace stairwell finishes	21	E&G	Jul-13	Aug-13	SU	RJK	RJK	RJK	PR	PR	ACM	C	C	C							
Heiges		Replace walkway lights	70	INFRA	Jul-13	Aug-13	SU	AMK	AMK	HRC	DKM	B	B		C	C	PL	CO					
Shippen		Replace stairwell finishes	13	E&G	Jul-13	Aug-13	SU	RJK	RJK	RJK	PR	PR		C	C	C							
Heiges		Replace sound system	150	E&G	Jul-13	Sep-13	SU	WBL	WBL	SHOPS	PR	RFP	RFP	RFP	C	C	C						
Lehman		New reception desk	18	Other	Jun-13	Aug-13	SU	WBL	WBL	SHOPS	PR	D	D	PR	C	C							
Grove		Room 401 wall - tech fee	4	E&G	Jul-13	Jul-13	SU	WBL	WBL	SHOPS	PR			C	C								
Huber		Sound attenuation at exterior lab	3	FF&E	Jun-13	Jul-13	SU	BEH	BEH	BEH	PR			C	C								
Hoffman Mills		Refit for SU occupancy	TBD	E&G	Aug-13	Nov-13	SU	JLB	WBL	WBL	PR	D	D	D	C	C	C	C	C				
Hoffman Mills		Fencing	25	E&G	Aug-13	Oct-13	WBL	WBL	WBL	HRC	PR			C	C	C							
Hoffman Mills		Offices	50	E&G	Aug-13	Oct-13	WBL	WBL	WBL	HRC	PR			C	C	C							
Hoffman Mills		Install	10	E&G	Aug-13	Oct-13	WBL	WBL	WBL	HRC	PR			C	C	C							
Hoffman Mills		Electric	10	E&G	Aug-13	Oct-13	WBL	WBL	WBL	HRC	PR			C	C	C							
Stadium		Replace temporary roof top structures	15	StuAssoc	Aug-13	Aug-13	SU	JLB	WBL	SHOPS	PR			D	PR	C							
Horton		Replace window and frame in Room 110	1	PCDE	Aug-13	Aug-13	SU	WBL	WBL	SHOPS	PR			C	C								
Presidents		Install windbreaks for door	10	SUSSI	Aug-13	Aug-13	JLB	BEH	BEH	HRC	NA			PR	C								
MCT		Ventilation for MCT 163 electroplater	10	Tech fee	Aug-13	Aug-13	SU	WBL	WBL	HRC	NA				C								
CUB		Chartwell's food concept changes-CUB	TBD	Food	Sep-13	Sep-13	SU	WBL	WBL	HRC	NA			P	D	C							
Infra		Purchase 2 mobile emerg gensets	160	Other	Jan-14	Jan-14	SU	WBL	WBL	WBL	PR				RFP	RFP	B	B	B	B	B	B	B
Various		Recore MA and Shippen	6	KEY93	Dec-13	Dec-13	SU	WBL	WBL	SHOPS	PR												
Horton		Replace lobby floor to original	30	PCDE	Dec-13	Jan-14	SU	WBL	WBL	HRC	PR												
Kriner		Chartwell's food concept changes-Kriner	TBD	Food	Dec-13	Jan-14	SU	WBL	WBL	HRC	NA												
Infra		Central Chilled Water Plant and Dist	18,500	Capital	Dec-13	Jul-15	DGS	BEH	BEH	DGS	DGS	D	D	D	B	B	B	B	B	B	B	B	B
Infra		Central Heat Plant and Dist	19,000	Capital	Dec-13	Jul-15	DGS	BEH	BEH	DGS	DGS	D	D	D	B	B	B	B	B	B	B	B	B
Old Main		Selected area painting	5	E&G			SU	WBL	WBL	WBL	PR												
Shippen		Water source for custodial closet	5	E&G			SU	WBL	WBL	HRC	PR												
GLuhrs		Roof over exterior door	5	E&G			SU	WBL	WBL	HRC	PR												
FSC		Reinsulate roof top units	15	E&G			SU	WBL	WBL	WBL	PR												
LPAC		HVAC modifications to roof top AHUs	20	E&G			SU	WBL	WBL	WBL	PR												
LPAC		Mag hold opens	28	E&G			SU	WBL	WBL	HRC	PR												
LPAC		Heat bathroom 1R12	3	E&G			SU	WBL	WBL	WBL	PR												
Housing		New Housing Phase 3	60,000	SUSSI			TBD	TBD	TBD	TBD	TBD												
Infra		Pedestrian Crossing Middle Spring Creek	25	E&G	Mar-14	Jun-14	SU	WBL	WBL	SHOPS	PR			D	D	D	D	D	B	B	B	B	B
Harley		Relocate Fashion Archives	TBD	TBD			TBD	TBD	TBD	TBD	TBD												
Energy		ESCO Phase 2 AUDIT	100	E&G			SU	DRB	DRB	DRB	DKM	P	P	P	PR	ESCO	AUDIT	AUDIT	AUDIT	AUDIT	P	P	P
Housing		Demolish Harl	TBD	SUSSI			SUSSI	SUSSI	SUSSI	SUSSI	SUSSI	P	P	P	P	DGS	DGS	DGS	DGS	DGS	DGS	DGS	DGS
CUB		Chartwell's Dunkin' Donuts install	TBD	Food	Jun-14	Aug-14	SU	WBL	WBL	HRC	NA				P	AE	D	D	D	D	D	D	B
Old Main		Century Café renovation	500	Food			SU	WBL	WBL	HRC	DKM			P	P	AE	D	D	D	D	D	D	D
Martin House		Renovations	1,000	Other			SU	WBL	WBL	HRC	DKM	AE	D	D	D	D	D	D	D	D	D	D	D
Old Main		Replace HVAC System, Phase 1	2,500	KEY93			SU	WBL	WBL	HRC	DKM	AE	AE	D	D	D	D	D	D	D	D	D	D
Kriner		Renovation	TBD	Food			SU	WBL	WBL	HRC	DKM					P	AE	D	D	D	D	D	D
Housing		Renovate Mowrey	TBD	ResLife			SU	WBL	WBL	HRC	DKM										P	AE	AE
Housing		Demolish Naug?	TBD	SUSSI			SUSSI	SUSSI	SUSSI	SUSSI	SUSSI										P	TRUST	P
Infra		Renovate Electrical & Telecomms Infra	9,900	Capital			DGS	BEH	BEH	DGS	DGS										AE	AE	D
Infra		SPCC update	5	E&G			SU	BEH	DFW	DFW	DKM	P	P	P	P	P							
FSC		FSC renovation feasibility study	252	E&G			SU	JLB	WBL	N/A	DKM	P	P	P	P	P							
Infra		Loop road design	125	Other			SU	BEH	N/A	N/A	DKM												
ResLife		Feasibility study to renovate old halls	20	ResLife			SU	JLB	WBL	N/A	DKM				AE	P	P	P	P				

NOTE: projects and schedules shown are tentative and subject to change
Legend

PM1=Project Manager responsible for Planning, AE, and Design Phases PM2=Project Manager responsible for Bid and Construction Phases
AE=Hire A/E; B=Bid; C=Construction; CO=Close Out; D=Design; DGS=DeptGenSvcs; JOCS=JobOrder; ISA= InterimSupportAgreement; LOI=LtrOfInterest; P=Planning; PL=Punch List; PR=Purchase Request; RFP=Req for Proposal; TRUST=Trustees; WC=Work Order; WBL=Bill Lencie; JSG=John S. G...
AMK=Ann Kochenour; BEH=Bruce Herring; CM=ConstMgr; DFW=Dave Wozniak; DKM=Debbie Martin; DRB=Don Blakelock; Fndn= SU Foundation; HRC=Harry Carroll; IT=IT Dept; JLB=Lance Bryson; RJK=Bob Koch; TLS=Terry Starr; WBL=Bill Lencie; JSG=John S. G...

